COMPLETION REPORT

1	Name of the work	Improvements to road from Shettyhalli Gatepalya to Chikkabanavara road, in Ward No. 12, in Shettyhalli Sub Division.
2	Sanctioned Estimate No. & Date	
3	Head of Account which is chargeable	
4	Instrument Order NO. & Date	No : EE/DO/WO/95/13-14, Dt 27/6/14
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	
b	Delay in Exculpation of Work	
7	Measurement recorded in	3419/14-15 Pg : 341805/1-811/2
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	Ravi. N.K.
	b) Asst. Exe Engineer	Jayalingappa. B.L.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
4750000=0	4743224=00.		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K. 28/5/15
ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57

ಮುಖ್ಯ ಅಭಿಯಂತರರು